Fish Passage: Expanded Barrier Evaluation Form				
IAC/SRFB Project #:				

Project Name:

	Part 1. Background Data Assessment					
Attachments:						
☐ Barrier Evaluation F						
☐ Map – Basin area m	ap showing fish use,	, other known barrie	ers, gradient and b	oasin area. (WDFW	generated)	
☐ Surrogate PI #		(attach)	☐ PI#		(attach if avail	able)
Watershed Information	on					
Basin area:	Amount of	habitat which would	d be made availab	ole upstream:		(m)
Has a barrier inventory bee	n conducted in the w	atershed? ☐ Yes [\square No If yes, list s	ource and date comp	oleted:	
Are there downstream barri	ers? 🗆 Yes 🗆 No If	f yes, describe. Lis	t source; use sepa	arate sheet if necess	ary.	
Are there upstream barriers? \square Yes \square No If yes, describe. List source; use separate sheet if necessary.						
Has the stream been walked? \square Yes \square No If yes, information source:						
Fish Species/Use						
Mapped Species:	□ bull trout/Dolly	□ Chinook	□ chum	□ coho	□ cutthroat	
Information source:	□ pink	□ resident trout	□ sockeye	□ steelhead		
miornation source.						
Current fish use downs	Current fish use downstream and upstream from barrier (include source of information):					
\\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \				9.1.1.4	0	
What species and life I	history stages mig	gnt use the hab	itat made acce	ssible by the proj	ect?:	
Provide a qualitative de information:	escription of habi	tat that will be n	nade available	by barrier correc	tion, if available.	Include source of

Part 2. Site Visit Do	ocumentation & Correction Alternatives				
Site Information					
Date of visit:	Recent precipitation:				
☐ Photographs attached of barrier inlet and outfall, upstrea	am habitat, downstream habitat, and road.				
Bankfull width (outside of influence from the culvert):					
Stream flow: □ Perennial □ Intermittent □ Unknown Source of information:					
Flow conditions: ☐ low ☐ moderate ☐ high	Utilities crossing: □ Yes □ No □ Unknown				
Road description/condition (mainline, spur road, driveway/a	access:				
Fish observed on site:					
Upstream Habitat/Channel					
Approximate channel slope:% (outside of culv	rert influence)				
Dominant substrate: \square sand (<.20") \square gravel (.20"–3")	\square cobble (3"-12") \square boulder (>12") \square bedrock				
Downstream Habitat/Channel					
Approximate channel slope:% (outside of culver	t influence)				
Additional downstream information, habitat description, other	er site conditions or concerns:				
Correction Alternatives					
	fessional judgment provide one, two, or even three alternatives to or concerns, potential sponsor and their capabilities, and state fish is form for an example.				
Continued next page					

Continued from previous page				
General recommendation — Provide a one or two paragraph recommendation for this site. Note any special concerns discovered during the site visit. The purpose of this section is to provide the sponsor some guidance on the intended fix Most small forest landowner projects should be relatively straightforward — however each site is different. In some situations a preliminary design may have already been completed or design concepts generated. If this is the case please include this information.				
Please see the example in the next section				
Rough cost estimate* - The purpose of the rough cost estimate is to provide a project specific estimate to establish a funding level for the program. Once project is selected for implementation a project agreement will be developed with the project sponsor at which time the cost estimate would be finalized.				
Culvert Replacement – Alternative #				
Permitting/Oversight: \$				
Engineering: \$				
Materials: \$				
Materials: \$ Construction: \$ Total \$				
· · · · · · · · · · · · · · · · · · ·				
* This estimate is provided as a rough approximation of project costs; actual costs will vary depending on specifications identified during project design.				
Notes:				

Instructions for developing the Expanded Barrier Evaluation Form

The purpose of this form is to provide additional information on potential high priority barriers for the Family Forest Fish Passage Cost-share Program. It is the intent of the program to provide state dollars to replace those barriers causing the greatest harm to public resources and at the same time provide a systematic method for landowners to meet their obligations under the Forest and Fish Agreement. A core group called the Fish Passage Team made up of staff from DNR, WDFW and IAC will compile the expanded application information and provide a prioritized list of project for DNR's use.

Following are definitions, descriptions, and standards for data to be included in the Expanded Barrier Evaluation Form (EBEF). This form has six sections which describe attachments, watershed information, fish species and use, site information, and upstream and downstream channel conditions.

Part 1. Background Data Assessment

This portion of the EBEF is to be completed in the office using available information. It will be used to make an initial assessment of the potential benefit of correcting the barrier based primarily on the number of fish species using the stream, and the amount of habitat which would be made accessible.

Attachments

- Initial Barrier Evaluation Form This is the completed form previously submitted for the site.
- Maps The Fish Passage Team will coordinate the development of a standard site map along with a larger scale watershed map.
- Surrogate PI # This is the map-based Priority Index calculated for this project based on the EBEF data.
- PI#- A Priority Index should be provided if one is available.

Watershed Information

- Basin area This is the area upstream from the project which is drained by this tributary.
- Barrier inventory This indicates whether a barrier inventory has been conducted in the area.
- Known Upstream and Downstream Barriers The purpose of this section is to provide documentation on the
 known upstream and downstream barriers. If barriers are present, indicate whether they are partial or total, if
 known. Discuss whether they are scheduled for correction, and if so, in what time frame. List the source of
 information.

Fish Species/Use:

- Mapped species Check the box next to the species that are documented as utilizing the habitat. Include source of information.
- Current fish use Describe any other available information regarding fish use upstream and downstream from the barrier; include information source.
- Potential fish use Describe to the extent known which fish species and life stages would be expected to use
 the habitat made accessible by the project.
- Qualitative habitat description Describe habitat quality upstream from the project to the extent known, and include information source.

Continued on next page

Continued from previous page

Part 2. Site Visit Documentation and Correction Alternatives

This portion of the EBEF will be completed for those projects which are determined to be of potential high benefit to fish resources based on the information provided in Part 1. The completed EBEF will be used to develop a prioritized list of projects to be presented to DNR for potential funding.

Site Information

- Date of observation This is the date of the field visit.
- Photographs The Fish Passage Team in coordination with local staff will photo document the site. Standard photos will include the barrier outfall and inlet, upstream habitat, downstream habitat, and road. Pictures should be clearly labeled describing what the photo is showing, and include scale.
- Recent precipitation Describe recent weather events which may affect observed stream flow.
- Bankfull width For the purpose of culvert design, the channel bed width is defined as the width of the bankfull
 channel. The bankfull channel is defined as the stage at which water just begins to overflow into the active flood
 plain. Bankfull width then requires a floodplain or a bench that is not present in many channels. In those cases,
 bankfull channel is determined by features that do not depend on a flood plain similar to those used in the
 description of active channel and ordinary high water (generally the lowest point at which perennial vegetation
 grows on the streambank).
- Stream flow Provide a general assessment from local knowledge as to whether the stream flow at the site is perennial or intermittent and note whether it is spring fed.
- Flow conditions This refers to the flow observed on the day of the visit.
- Road description/condition Provide a brief description of the road surface, use, condition, etc...

Fish observed on site – Note any species and life stage of fish observed on site at the time of the field visit. This is a visual check of the stream.

Upstream Habitat:

- Approximate channel slope This is measured outside of the culvert influence.
- Streambed material Identify the size and type of bed material present. Categorize it as: fines, sand, gravel, cobbles, boulders, bedrock etc..
- Additional information Provide any additional upstream information that may be important to the project.

Example of a Correction Alternative – Approximate level of detail

Correction Alternatives

Alternatives to consider 1,2,3,.....etc....

Example

Alternative 1 – Abandon the spur road and pull the barrier culvert. This would be the least expensive of the options but would eliminate road access to approximately 12 acres on the south side of the property. The landowner is not interested in this.

Alternative 2 – Replace the existing barrier culvert with a round pipe 6 feet in diameter using the no slope option. Actual pipe size would be determined during the design process but based on the stream size and other factors a pipe diameter in this range should meet fish passage requirements.

General recommendation

This project is relatively straightforward. The stream is low gradient, less than 1.5 % throughout the reach. The stream is spring fed flowing year-round and supports a healthy population of coho and sea-run cutthroat. During the design process care should be taken in calculating high fish passage flow to select the proper culvert size and type that meets fish passage criteria. This is a relative large basin area for the size of the stream. During the site visit there was some evidence of high peak flows.

Basic engineering for the site is recommended. This should include a site plan and profile with preliminary culvert alignment, grade, size and shape, water surface profiles, road section, etc.. Stream slope calculations, Manning's equation calculations for low, high flow, 100 year flood for proposed culvert and stream sections should be included.

The purpose of this section is to provide the sponsor some guidance on the intended fix. Most small forest landowner projects should be relatively straightforward – however each site is different.

Rough cost estimate*:

Culvert Replacement – Alternative #2
Permitting/Oversight: \$ 5,000
Engineering: \$ 3,000
Materials: \$ 8,000
Construction: \$ 5,000
Total \$21,000

^{*} This estimate is provided as a rough approximation of project costs; actual costs will vary depending on specifications identified during project design.